						ğ	ъ		ess		
Town of St. Money	A - 4 1			Mantanaa	DO	tender writing	tender issued	-	work in process	eq	
Town of St. Marys Capital and Special Projects 2017	Actual Net of	YTD	Budgeted	Variance Over	planning	ler	er i	awarded	Ë	completed	
July 10, 2017	Revenue	Expense	Expense	(Under)	<u>la</u>	end	end	۸a	Š	E O	Comments
9001- FINANCE BUDGET SOFTWARE	14,246	14,246	35,000		х	x	X	x	> x	٥	
9050- IT (MATERIALS)	9,703	9,703	15,000	· · · · ·	X	X		X	X		
9051- BACKUP SERVER REPLACE	25,516	25,516	29,000		X	X	X	x	X	v	Completed
	33,295	33,295	30,000	3,295	х	Х	Х	Х	Х	Х	Completed
9120- FACILITIES (ENERGY UPGRADES) 9123- CADZOW PLAYGROUND	-	-	150,000		х	х	х	х	х	х	Completed
9124- CEMETERY OFFICE PAINT INT/EXT	-	-	10,000		X	^	^	^	Х	^	Completed
9125- FIRE HALL DIGITAL SIGN	-	-	15,000		X	х	v	х	х	х	Completed
9126- FIRE HALL WINDOW REPLACE	-	-	10,000	(10,000)	^	^	Х	^	Х	^	Removed from Budget
9127- LIBRARY STEPS (CHURCH ST)	-	-	35,000		х	х	v	х	х		work complete, need to replace the handrail
9128- LIND SPORTSPLEX ROOF REPLACE	-	-	98,000		X		X X	X	Х		to be completedmid September
9129- MUSEUM CONDITION ASSESSMT	-	-	15,000		Х	X	^	^			to be completedinia September
9130- MUSEUM BARN PAINTING	9,972	9,972	10,000		Х	X	v	х	х	х	Completed
9131- MUSEUM SOFFIT/FASIA/GINGER	14,857	14,857	10,000		x	x	X	x	X		Completed
			75,000							^	Completed
9132- OLD WATER TOWER UPGRADES 9133- PRC BANQUET HALL SOUND SYS	1,142	1,142	32,000		x x	Х	Х	Х	х		On hold, tender came double of budget, going to better access the needs
9134- PRC TRACTOR SNOWBLOWER						.,	.,	.,	.,	.,	
9135- GUEST SERVICES DESK REBUILD	14,704	14,704	15,000 20,000	(296) (20,000)	Х	Х	Х	Х	Х	Х	Completed Removed from Budget
	-	-	30,000		.,	.,	.,	.,			Removed from Budget
9136- PRC POOL GROUTING	-				x x	X	X	X	.,	.,	Completed
9137- TOWN HALL SIGN		-	10,000			Х	х	х	Х	х	Completed
9138- TH EXT WASHROOM DOOR	-	-	15,000	. , ,	X	.,	.,	.,	.,		
9139- TH WINDOW REPLACE 9140- REPOINT STONE WALLS	-	-	15,000 43,000	. , , ,	X	Х	Х	Х	Х		
9141- VIA SOFFIT REPAIRS.PAINT	-	-	15,000		x x	х	.,	х	х	.,	Completed
9213- FIRE SCBA BREATHING APP	-	-				Х	х	Х	Х	Х	•
	679	679	225,000 70,000	· · · · ·	x x						Working on the RFP now. Should be ready for the end of June.
9314- ANNUAL SIDEWALK/CURBING PROGRAM 9318- ST. MARIA ST./WELLNGTON RECONST	(1,272)	(1,272)	98,000		X	.,					
9320- BRIDGE WELLINGTON ST.						x	.,	.,	.,		July 2nd start data. Ongoing
9327- WARNER / JONES CONSTR	45,876 (95,126)	45,876 33,696	2,238,000 922,000		X	X	X	X	X X		July 2nd start date - Ongoing June 26th start date - Ongoing
9329- EMILY ST RECONSTRUCTION	527,652	759,187	2,280,000		x x	x	X	X	X		On Schedule completetion Fall 2017
9330- ST GEORGE ST N. RECONSTRUCT	527,032	/59,16/	49,000		X	X	X	X	X		to be included with water reservoir work
9331- WELLINGTON ST S (PARK TO QUEEN)		-	49,000		X	^	^	^	Α		to be included with water reservoir work
9332- VARIOUS SIDEWALKS (PTIF FUNDED)	-	-	136,000	. , , ,	X	х					Pending Funding Agreement to Council June 2017
9350- REFURBISH R10 VACTOR	-	-	30,000		X	X	v	х			Scheduled with org vendor after 2017 flushing program completed
9351- REPLACE L10 PICKUP	30,221	30,221	28,000		X	X	X	X	х	х	Delivery Date - ETA - June 15th, 2017
9352- REPLACE J10 BACKHOE	50,221	30,221	50,000		Х	x	X	x	X	^	At vendor authorized refurbish JCB service centre Started June 12th, 2017
9353- R30 PAVEMASTER	18,749	18,749	30,000		X	X	X	X	X	х	At vendor authorized rendroish JCB service centre started June 12th, 2017
9354- SMALL TOOL REPLACEMENTS	9,394	9,394	6,000		Х	X	X	X	X	X	water wagon replacement
9355- J-50 DUAL WHEELS	5,554	3,334	6,000		X					X	water wagon replacement
9356- PAVEMENT EDGER	8,141	8,141	8,000		X	X	X	X	x	X	Delivery June 2017
9357- T-60 SANDER APPLICATOR	0,141	0,141	5,000		X	^	^	^	٨	Α.	Delivery June 2017
9358- DECORATIVE POLE REFURB		-	25,000	` ' '	X	х	х	х	х	v	ongoing at time of report
9359- GATEWAY LANDSCAPE FEATURES	4,212	4,212	50,000	(45,788)			X	X	X	^	ongoing at time of report ongoing at time of report - 1 componet pending delivery
9390- ANNUAL RESURFACE PROGRAM	-	-	120,000		X	^	^	^	^		ongoing at time of report - 1 componet penantg activery
9391- CONCRETE GRINDING	84,244	84,244	120,000		X	х	х	х	х	х	Completed
9411- SEWAGE TREATMENT PLANT	2,649	2,649	230,000		X	^	^	^	٨	^	Awaiting CWWF Grant Award
9413- LANDFILL EPA & IMPROVE	18,056	18,056	310,000		X	х	х	х	х		EA Submission July 2017
9414- SANITARY PRE CONSTRUCTION	-	-	25,000		x	x	x	x	x		spot repairs Emily St, Warner - Jones as required
9415- BIOSOLIDS LOADING PUMP	13,241	13,241	190,000		X		X	X	X		Awaiting Pump delivery from manufacture - Start Date July 26th
9416- WWTP EMERGENCY STANDBY POWER	-	-	307,000		X	^	^	^	٨		Awaiting CWWF Grant Award
9417- EMERGENCY POWER 728 QUEEN ST E	-		70,000		X						Awaiting CWWF Grant Award Awaiting CWWF Grant Award
9421- STORMWATER MGMT/WATERCOURSE IMPROVE	-	-	126,000		X						Awaiting Cover Grant Award Awaiting Funding Decision UTRCA Reserves
3-21 370MWATER MOWIT WATERCOOKSE INTEROVE	-	-	120,000	(120,000)	^						Awaiting Funding Decision OTRCA Reserves

Town of St. Marys Capital and Special Projects 2017	Actual Net of	YTD	Budgeted	Variance Over	planning	tender writing	tender issued	awarded	work in process	ompleted	Comments
July 10, 2017	Revenue	Expense	Expense	(Under)						8	
9435- ADD'L WATER STORAGE	-	-	215,000	(215,000)		Х	Х	Х	Х		Tender Award June 2017
9740- LIBRARY (MATERIALS)	40,090	40,090	58,000	(17,910)	Х	Х	Х	Х	Х		Books purchased throughout year
2016 CARRYFORWARD PROJECTS			8,808,000	-							
9040- MOC COUNTER	8,181	8,181	15,000	(6,819)	х	х	х	х	х	Х	Completed
9112- TOWNHALL AIR HANDLERS	3,826	3,826	653	3,173	х	Х	х	х	х	х	Completed
9116- FACILITIES THALL (BELL TOWER)	17,884	17,884	25,416	(7,532)	х	х	х	х	х	х	Completed
9212- ELC RELOCATION	20,784	24,521	368,987	(344,466)	х	х	х	х	х		
9310- ROAD EQUIPMENT	268,013	268,013	267,129	884	х	Х	х	х	х	х	2017 Freightliner single axle 4 wheel drive
9319- GLASS ST EXTENSION	33,155	33,155	76,000	(42,845)	х	Х	х	х	х	х	
9710- QUARRY CLIFF DIVE	5,289	5,289	78,202	(72,913)	х	х	х	х	х	х	
9713- REC MASTER PLAN	31,582	31,582	64,000	(32,418)	х	х	х	х	х		
9743- LIBRARY STUDY	(3,600)	-	1,508	(1,508)	х	Х	х	х	х	х	
2017 ADDITIONAL PROJECTS											
9210- FIRE SMALL EQUIPMENT	5,866	5,866	-	5,866	х	Х	х	х	х	х	Purchase of the Rapid Deployment Craft has been made.
9333- GENERATOR WATER BOOSTER PUMP JAMES ST S	(7,535)	8,003	-	8,003	х						Industry will provide funds in advance of project start
9334- DOWNTOWN STREET LIGHT GLOBES	(6,505)	25,537	-	25,537	х	Х	х	х	х		\$32,000 deposit received in advance from BIA
	1,207,181.32	1,622,454.76	9,704,895								