

**Town of St. Marys
Capital and Special Projects 2017
June 9, 2017**

	Actual Net of Revenue	YTD Expense	Budgeted Expense	Variance Over (Under)	planning	tender writing	tender issued	awarded	work in process	completed	Comments
9001- FINANCE BUDGET SOFTWARE	-	-	35,000	(35,000)	x	x	x	x	x		
9050- IT (MATERIALS)	-	-	15,000	(15,000)	x	x	x	x	x		
9051- BACKUP SERVER REPLACE	-	-	29,000	(29,000)	x	x	x	x	x		
9120- FACILITIES (ENERGY UPGRADES)	33,295	33,295	30,000	3,295							
9123- CADZOW PLAYGROUND	-	-	150,000	(150,000)	x	x	x	x	x		should be completed prior to July 01
9124- CEMETERY OFFICE PAINT INT/EXT	-	-	10,000	(10,000)	x						
9125- FIRE HALL DIGITAL SIGN	-	-	15,000	(15,000)	x	x	x	x			Sign has been ordered, waiting to confirm install date
9126- FIRE HALL WINDOW REPLACE	-	-	10,000	(10,000)							Removed from Budget
9127- LIBRARY STEPS (CHURCH ST)	-	-	35,000	(35,000)	x	x	x	x	x		should be completed prior to July 01
9128- LIND SPORTSPLEX ROOF REPLACE	-	-	98,000	(98,000)	x	x	x	x			to be completed late July
9129- MUSEUM CONDITION ASSESSMT	-	-	15,000	(15,000)	x						
9130- MUSEUM BARN PAINTING	-	-	10,000	(10,000)	x	x	x	x	x	x	
9131- MUSEUM SOFFIT/FASIA/GINGER	-	-	10,000	(10,000)	x	x	x	x	x	x	
9132- OLD WATER TOWER UPGRADES	-	-	75,000	(75,000)	x						
9133- PRC BANQUET HALL SOUND SYS	-	-	32,000	(32,000)	x						On hold, tender came double of budget, going to better access the needs
9134- PRC TRACTOR SNOWBLOWER	14,704	14,704	15,000	(296)	x	x	x	x	x	x	
9135- GUEST SERVICES DESK REBUILD	-	-	20,000	(20,000)							Removed from Budget
9136- PRC POOL GROUTING	-	-	30,000	(30,000)	x						On hold, tender came double of budget, going to better access the needs
9137- TOWN HALL SIGN	-	-	10,000	(10,000)	x	x	x	x			should be completed prior to July 01
9138- TH EXT WASHROOM DOOR	-	-	15,000	(15,000)	x						
9139- TH WINDOW REPLACE	-	-	15,000	(15,000)	x						
9140- REPOINT STONE WALLS	-	-	43,000	(43,000)	x						
9141- VIA SOFFIT REPAIRS.PAINT	-	-	15,000	(15,000)	x	x	x	x	x	x	
9213- FIRE SCBA BREATHING APP	-	-	225,000	(225,000)	x						Working on the RFP now. Should be ready for the end of June.
9314- ANNUAL SIDEWALK/CURBING PROGRAM	679	679	70,000	(69,321)	x						
9318- ST. MARIA ST./WELLINGTON RECONST	(1,272)	(1,272)	98,000	(99,272)	x	x					
9320- BRIDGE WELLINGTON ST.	420	420	2,238,000	(2,237,580)	x	x	x	x			June 19th start date
9327- WARNER / JONES CONSTR	(110,418)	18,404	922,000	(903,596)	x	x	x	x			June 26th start date
9329- EMILY ST RECONSTRUCTION	678	678	2,280,000	(2,279,322)	x	x	x	x	x		On Schedule completion Fall 2017
9330- ST GEORGE ST N. RECONSTRUCT	-	-	49,000	(49,000)	x	x	x				to be included with water reservoir work
9331- WELLINGTON ST S (PARK TO QUEEN)	-	-	49,000	(49,000)	x						
9332- VARIOUS SIDEWALKS (PTIF FUNDED)	-	-	136,000	(136,000)	x	x					Pending Funding Agreement to Council June 2017
9350- REFURBISH R10 VACTOR	-	-	30,000	(30,000)	x	x	x	x			Scheduled with org vendor after 2017 flushing program completed
9351- REPLACE L10 PICKUP	-	-	28,000	(28,000)	x	x	x	x			Delivery Date - ETA - June 15th, 2017
9352- REPLACE J10 BACKHOE	-	-	50,000	(50,000)	x	x	x	x			At vendor authorized refurbish JCB service centre Started June 12th, 2017
9353- R30 PAVEMASTER	18,749	18,749	30,000	(11,251)	x	x	x	x	x	x	
9354- SMALL TOOL REPLACEMENTS	9,394	9,394	6,000	3,394	x	x	x	x	x	x	water wagon replacement
9355- J-50 DUAL WHEELS	-	-	6,000	(6,000)	x	x	x	x	x	x	
9356- PAVEMENT EDGER	8,141	8,141	8,000	141	x	x	x	x			Delivery June 2017
9357- T-60 SANDER APPLICATOR	-	-	5,000	(5,000)	x						
9358- DECORATIVE POLE REFURB	-	-	25,000	(25,000)	x	x	x	x	x		ongoing at time of report
9359- GATEWAY LANDSCAPE FEATURES	2,110	2,110	50,000	(47,890)	x	x	x	x	x		ongoing at time of report
9390- ANNUAL RESURFACE PROGRAM	-	-	120,000	(120,000)	x						
9391- CONCRETE GRINDING	84,244	84,244	120,000	(35,756)	x	x	x	x	x	x	Completed
9411- SEWAGE TREATMENT PLANT	2,649	2,649	230,000	(227,351)	x						Awaiting CWWF Grant Award
9413- LANDFILL EPA & IMPROVE	13,256	13,256	310,000	(296,744)	x	x	x	x	x		EA Submission July 2017
9414- SANITARY PRE CONSTRUCTION	-	-	25,000	(25,000)	x	x	x	x	x		spot repairs Emily St, Warner - Jones as required
9415- BIOSOLIDS LOADING PUMP	11,266	11,266	190,000	(178,734)	x	x	x	x	x		Awaiting Pump delivery from manufacture - Start Date July 26th
9416- WWTP EMERGENCY STANDBY POWER	-	-	307,000	(307,000)	x						Awaiting CWWF Grant Award

Town of St. Marys Capital and Special Projects 2017 June 9, 2017	Actual Net of Revenue	YTD Expense	Budgeted Expense	Variance Over (Under)	planning	tender writing	tender issued	awarded	work in process	completed	Comments
9417- EMERGENCY POWER 728 QUEEN ST E	-	-	70,000	(70,000)	x						Awaiting CWWF Grant Award
9421- STORMWATER MGMT/WATERCOURSE IMPROVE	-	-	126,000	(126,000)	x						Awaiting Funding Decision UTRCA Reserves
9435- ADD'L WATER STORAGE	-	-	215,000	(215,000)	x	x	x				Tender Award June 2017
9740- LIBRARY (MATERIALS)	33,779	33,779	58,000	(24,221)	x	x	x	x	x		Books purchased throughout year
			8,808,000								
2016 CARRYFORWARD PROJECTS				-							
9040- MOC COUNTER	8,181	8,181	15,000	(6,819)	x	x	x	x	x	x	
9112- TOWNHALL AIR HANDLERS	3,826	3,826	653	3,173	x	x	x	x	x	x	
9116- FACILITIES THALL (BELL TOWER)	17,884	17,884	25,416	(7,532)	x	x	x	x	x	x	
9212- ELC RELOCATION	20,784	24,521	368,987	(344,466)	x	x	x	x	x		
9310- ROAD EQUIPMENT	267,309	267,309	267,129	180	x	x	x	x	x	x	2017 Freightliner single axle 4 wheel drive
9319- GLASS ST EXTENSION	33,155	33,155	76,000	(42,845)	x	x	x	x	x	x	
9710- QUARRY CLIFF DIVE	5,289	5,289	78,202	(72,913)	x	x	x	x	x	x	
9713- REC MASTER PLAN	23,807	23,807	64,000	(40,193)	x	x	x	x	x		
9743- LIBRARY STUDY	(3,600)	-	1,508	(1,508)	x	x	x	x	x	x	
2017 ADDITIONAL PROJECTS											
9210- FIRE SMALL EQUIPMENT	5,866	5,866	-	5,866	x	x	x	x	x	x	Purchase of the Rapid Deployment Craft has been made.
9333- GENERATOR WATER BOOSTER PUMP JAMES ST S	(7,535)	8,003	-	8,003	x						
9334- DOWNTOWN STREET LIGHT GLOBES	(32,042)	-	-	-	x	x	x	x	x	x	
	464,599.02	648,337.14	9,704,895								